

Sl No	Name of The Scheme / Project	Name of Contractor & Tender Value	Alloted Dt	Name of District or Division	Sanctioned AA as per DONER	GS/SS Rs in Lakh	Tender Amount (Rs in L)	DONER's Sanction No & Date & AA No & Date	Token amount Released (Rs. In Lakh)	1st instalment released by DoNER Rs In lakh	2nd instalment released by DoNER Rs In lakh	3rd instalment released by DoNER Rs In lakh	4th instalment released by DoNER Rs In lakh	Total Released from DONER Rs in lakh	State Share released Rs in lakh	Total Release from GOI & State Share Rs in lakh	Physical Progress Bridge / Road Project			Financial Progress ( Amount Rs in lakh)		Utilizations Certificate, Completion Certificate , (Total UC submitted) including state share.	UC Submitted for Grant share of GOI Rs in Lakh	UC Submitted for state share Rs in Lakh	Remarks/Boottlenecks
			F.W.O Date														Bridge Proper	Approach & P work	Year/ Date of completion	Fund received (GS)	Fund Utilized				
1	2	4	5	6	7	8	9		7	9	11		10	11	12	13			14		15	16	17	18	
1	Construction of RCC Bridge no 1/2 over river Aie on Road from Kkoijhana NH -37 to Nowgaon via Kirtanpara Numberpara vill.	Sri Rudra Pathak T.V--Rs 3961.49 Lakh	07-01-2013	Bongaigaon RR Divn	4001.26	GS: 3601.13 SS: 400.126	3961.49	Doner No 312/2010-NLP (AS) Dtd 29/11/10 AA No - RBPC.840/2010/18 dtd 19/10/2011		1425.6	1425.6			2851.20	141.33736	2992.54	100%	25%	Over all=85%	2658.84	2658.84	2800.177	2658.84	141.337	Allotment delayed due to court case.FWO issued on 7/01/2013 UC submitted Approach work not completed due to diversion of river course. Estimate for addl.work submitted to the Govt. under SOPD-G (AA issued)
2	Kuhimari Bordowa road construction of RCC Bridge No 29/1	Jadav konwar TV -451.19086 Lakh Balance work contractor Tajuddin ahmed TV=383.37347 Dt16.02.16 time=18months.B alance work again reallocated to Md.Rafiqul Islam (TV=255.38093L)	Dtd 17/6/13 / 16.02.2016 (Balance work)	Morigaon / Morigaon SR Divn	501.37	GS: 451.233 SS: 50.137		DoNER Sanction No. 339/2010-NLP (AS) Dtd 28/6/12 AA No. RBPC.406/2010/14 dt 5/6/2013		180.44				180.44	8.1929	188.63	85%	20%	85%	175.40466	175.40466	183.59756	175.40466	8.1929	Work withdrawn from original contractor due slow progress Balance Work Reallotted toTajuddin Ahmed on 16.02.16 . Again reallocated to Md Rafiqul Islam.
3	Construction of Two Lane RoB in between Barpeta Railway Station and Surupeta Railway Station replacing L.C. gate No. SK-37 at Barpeta District under NLCPR	Anupam Nirman Pvt Ltd T.V=4210.64639 L	29.10.2018	Sorbhog & Jania TRD,Barpeta Road	3416.27	GS: 3074.64 SS: 341.627	b	E-File No. 14016(11)/11/2017(AS) dt. 10.10.2017	10.00	1219.86				1229.86	341.63	1571.49	80%		85%	1229.86	1229.86	1380.549	1229.86	150.689	Work in progress.